

BERTHOUD NEIGHBORHOOD (GREEN BRIDGE) LITTLE THOMPSON RIVER FLOODPLAIN REHABILITATION

Weekly Construction Notes

Date: 14 March 2018

By: Theodore Bender

Location: Green Bridge Site on the Little Thompson River

Project Sponsor: Little Thompson Watershed Coalition

Work in Progress/Completed

1. All rootwads revetments are complete
2. At-grade boulder structure is complete
3. All coarse channel grading is complete
4. Elgin Ditch construction is complete
5. Boulder toe protection and keyways are complete
6. Fine channel grading is complete
7. Stacked boulder protection at bridge is complete
8. Willow stakes and erosion control blanket are underway
9. Final floodplain grading throughout the site underway
10. Survey grade checks by the Engineer in progress

Upcoming Work

1. Planting and seeding
2. Fencing
3. Punch list items

Other Notes

1. Fencing change underway on both Jackson and Foley properties
2. Flow has been returned to the main river channel throughout the reach
3. Diversion ditch has been covered over, compacted, and graded out



Figure 1 – Looking upstream near Station 24+00 at the recently graded channel and floodplain. Willows are visible in the foreground.



Figure 2 – Looking downstream near Station 14+00 at the newly graded right overbank.