

# BERTHOUD NEIGHBORHOOD (GREEN BRIDGE) LITTLE THOMPSON RIVER FLOODPLAIN REHABILITATION

## Weekly Construction Notes

**Date:** 4 April 2018

**By:** Theodore Bender

**Location:** Green Bridge Site on the Little Thompson River

**Project Sponsor:** Little Thompson Watershed Coalition

## Work in Progress/Completed

1. All river and floodplain grading is complete
2. All structures and revetments have been installed
3. Willow stakes and erosion control blanket are complete
4. Punch list items are complete
5. Fencing is complete on the Jackson property
6. Planting and seeding is underway on the Jackson property

## Upcoming Work

1. Fencing on the Foley Property
2. Planting and seeding on the Foley property

## Other Notes

1. Fencing change on the Foley property is with USACE for review



*Figure 1 – Looking west from the eastern end of the project reach at the newly seeded floodplain on the Jackson property. Application of mulch underway in the distance.*



*Figure 2 – Looking upstream from the downstream end of the project reach. Hydro-mulch has been applied to the zone 1 seeding area as well as the left overbank (photo right). The completed fence on the Jackson property is shown as well.*