

# BERTHOUD NEIGHBORHOOD (GREEN BRIDGE) LITTLE THOMPSON RIVER FLOODPLAIN REHABILITATION

## Weekly Construction Notes

**Date:** 18 April 2018

**By:** Theodore Bender

**Location:** Green Bridge Site on the Little Thompson River

**Project Sponsor:** Little Thompson Watershed Coalition

## Work in Progress/Completed

1. Willow stakes and erosion control blanket are complete
2. Fencing is complete on the Jackson property
3. Seeding is complete on the Jackson property
4. Planting is underway on the Jackson property

## Upcoming Work

1. Fencing on the Foley Property
2. Planting and seeding on the Foley property

## Other Notes

1. Fencing change on the Foley property is with USACE for review.
2. Very high winds were sustained at the site on 17April. Some of the mulch was blown away in areas.



*Figure 1 – Looking west near Sta 17+00 at the southern floodplain being fertilized and prepared for seed.*



*Figure 2 – Looking west near Sta 26+00 at the cottonwood poles planted on the right bank. Predator fencing has been installed around each cutting.*